FISCAL YEARS

DEPARTMENT	PROJECT NAME	REVISED PROJECT ESTIMATE	11 YEAR EXP 03/31/20	ENC	ACTUAL 2015	ACTUAL 2016	ACTUAL 2017	ACTUAL 2018	ACTUAL 2019	BUDGETED 2020	PROJECTED 2021	PROJECTED 2022	PROJECTED 2023	PROJECTED 2024	PROJECTED 2025	PROJECTED 2026	PROJECTED 2027	PROJECTED 2028	PROJECTED 2029 (3 months)	PROJECT BALANCE	PROJECT STATUS
1 FIRE	FIRE STATION RENOVATIONS	ESTIMATE	03/31/20	03/31/20															(3 months)	DALANCE	CIAICO
1 THISE	TIME OF MICH NEROWITIONS																				Complete - Remaining to be shifted to future year apparatus
2	STATION #3	3,758,125				153	285,765	1,734,698	1,703,046	34,463										34.46	due to increased costs.
3	FIRE APPARATUS	., ,					,	7 - 7	,,.											- 1	
4	REPLACE 97 SOUTHERN COACH 1250 GPM PUMPER, UNIT #961	425,787						425,787													0 Complete
5	REPLACE 98 SOUTHERN COACH 1250 GPM PUMPER, UNIT #962	425,787						425,787													0 Complete
6	REPLACE 07 PIERCE 1250 GPM PUMPER, UNIT #950-07	488,200		488,156						488,200											4 PO Issued
7	REPLACE 07 PIERCE 1250 GPM PUMPER, UNIT #925-07	488,200		488,156						488,200											4 PO Issued
8	REPLACE 04 PIERCE, 105' AERIAL LADDER, UNIT #963-04 REPLACE 10 PIERCE 1250 GPM PUMPER, UNIT #964-10	935,000									935,000			407.500							0 FY 2021 Project 0 FY 2024 Project
9	REPLACE 10 PIERCE 1250 GPM PUMPER, UNIT #964-10 REPLACE 12 PIERCE 1250 GPM PUMPER, UNIT #922-12	467,500 467,500											467,500	467,500							0 FY 2023 Project
11	FIRE VEHICLES	407,500											407,300							407,30	0 11 2020 110 0000
12	REPLACE 99 FORD F-350 PICKUP, UNIT #908	32,552						32,552													0 Complete
13	REPLACE 01 FORD EXCURSION, UNIT #909	45,503						02,002	45,503												0 Complete
14	REPLACE 99 CROWN VICTORIA, UNIT #901	27,187							27,187												0 Complete
15	REPLACE 06 TOYOTA COROLLA, UNIT #916-06	29,735							29,735												0 Complete
16	REPLACE 95 FORD F-150 PICKUP, UNIT #902-95	46,800	34,074	981						46,800											5 PO Issued
17	REPLACE 05 CROWN VICTORIA, UNIT #910-05	41,800									41,800										0 FY 2021 Project
18	REPLACE 06 CROWN VICTORIA, UNIT #906-06	41,800										41,800									0 FY 2022 Project
19	REPLACE 07 FORD EXPEDITION, UNIT #912-07	41,800											41,800								0 FY 2023 Project
20	REPLACE 08 CROWN VICTORIA, UNIT #911-08	41,800		10.101						40.000				41,800							0 FY 2024 Project
21	MOBILE DATA TERMINALS	16,000		10,404				44.000		16,000										-7	6 PO In process of being issued
22 23	REPLACE AIR CONDITIONING UNITS REPLACE THERMAL IMAGING CAMERAS	11,000 40.888						11,000	40.888												0 Complete 0 Complete
24	TRAINING SIMULATOR	223,637	10,037	66,202				6,619	50,823	166,195											6 Award of Bid for sitework to go to Council on April 9, 2020
25	REPLACE COPIER/FAX/SCANNER	8,101	10,007	00,202				0,013	8,101	100,133											0 Complete
26	SCBA FACEMASK FITNESS TEST EQUIPMENT	9,415							9.415												0 Complete
27	REPLACE HVAC UNITS	36,700	8,400	8,800					8,000	28,700											0 PO has been issued
28	BREATHING AIR COMPRESSOR	25,000	.,	.,					25,000	.,											0 Complete
29	AIR BAG SYSTEM	9,000	9,000																		0 Complete
30	FIRE BOAT EQUIPMENT (PORT GRANT MATCH)	52,163																		52,16	3 lin the repair specifications process with manufacturer
31	DEPT. SUB-TOTAL	8,236,980	61,511	1,062,699	0	153	285,765	2,636,443	1,947,698	1,268,558	976,800	41,800	509,300	509,300	0	0	0	0	0	2,242,71	1
32 POLICE	800 MHz RADIO SYSTEM	6,539,878			2,314,588	4,162,269	63,021														0 Complete
33	POLICE MARKED VEHICLES	8,487,169	73,513					339,500	580,177	847,492	840,000		840,000	840,000	840,000	840,000	840,000	840,000			Complete FY20 Purchase
34	POLICE UNMARKED VEHICLES MOBILE DATA TERMINALS	1,818,868	116,919	186,857				117,156	70,456	311,256	165,000	165,000	165,000 58,000	165,000	165,000 58,000	165,000	165,000 58,000	165,000 58,000			0 Complete FY20 Purchase 0 Complete FY20 Purchase
35 36	POLICE HEADQUARTERS BUILDING HVAC CONTROLS	621,826 210,000	69,871 102,160					31,491	25,644 92,227	100,691 117,773	58,000	58,000	56,000	58,000	56,000	58,000	56,000	56,000			3 Complete
37	POLICE COPIER POLICE COPIER	7,020	102,100						7,020	111,113											0 Complete
38	POLICE POLYGRAPH	6.980							6.980												0 Complete
39	DEPT. SUB-TOTAL	17,691,741	362,463	934.963	2.314.588	4.162.269	63,021	488.147		1,377,212	1,063,000	1,063,000	1,063,000	1,063,000	1,063,000	1,063,000	1,063,000	1,063,000	0		
40 PUBLIC WORKS	JEFFERSON STREET LIGHTING	421,149	(13,750)		7. 7	, . ,		316,639	104,232	278	,,	,,	,,	,,,,,,,,	,,	,,	,,	,,			8 Complete
41	SIDEWALK IMPROVEMENTS	2,290,000								700,000	200,000	200,000	200,000	200,000	200,000	200,000	200,000	190,000		2,290,00	Will be going out for bid in FY 2021
42	INTERSECTION IMPROVEMENTS	1,100,000	43,406							400,000	100,000	100,000	100,000	100,000	100,000	100,000	100,000				4 Ongoing - Addressing as needed
43	BURGESS ROAD	1,640,000	44,356							1,640,000										1,595,64	4 Cost Estimate Process Complete - Design is underway. 30%
44	WEST CERVANTES CORRIDOR	1,500,000								1,500,000										1,500,00	Feasibility Study Complete (\$78.5K); \$1 million given to State for short-term improvements which includes signals, raised of median, pedian ped. Fence and mid-block crosswalks
45	PAVEMENT MANAGEMENT PROGRAM	6.705.832	113					2.941.001	401,065	1,863,766	500,000	500,000	500.000							3.363.65	Project for \$1.2M approved by Council 2/2 7/20; projected commenced 45 days now of 180 days.
46	CITY HALL PARKING LOT IMPROVEMENTS	200,000	110					_, ,	,500	.,,	200,000	222,300	222,300								Obtaining quotes; project start mid to late Summer FY 2020
47	BAYLEN STREET MARINA SEAWALL REFURBISHMENT	1,200,000												1,200,000						1,200,00	0 FY 2024 Project
48	PALAFOX MARINA SEAWALL REFURBISHMENT	1,000,000													1,000,000					1,000,00	0 FY 2025 Project
49	9TH AVENUE BRIDGE LIGHT	65,000							16,313	48,687										48,68	Current expenditure provided foundations, conduit and power service to be installed on bridget. Waiting on FDOT to perform pridge replacement - date unknown.
50	BAYLEN STREET LIGHTING	301,786	101,770	181,000					1,879	299,907										17,13	Poles and fixtures have been purchased. Project for installation of conduit and foundations approved by Council on 2/27/20. Work commenced 45 days of 90 days.
51	SPRING STREET LIGHTING	343,986	161,770	165,000						343,986										17,21	Poles and fixtures have been purchased. Project for installation of conduit and foundations approved by Council on 2/27/20. Work commenced 45 days of 90 days.

FISCAL YEARS

		REVISED	11 YEAR	11 YEAR	ACTUAL	ACTUAL	ACTUAL	ACTUAL	ACTUAL	BUDGETED	PROJECTED	PROJECTED		PROJECTED	PROJECTED	PROJECTED	PROJECTED	PROJECTED	PROJECTED		
		PROJECT	EXP	ENC	2015	2016	2017	2018	2019	2020	2021	2022	2023	2024	2025	2026	2027	2028	2029	PROJECT	PROJECT
	DEPARTMENT PROJECT NAME	ESTIMATE	03/31/20	03/31/20															(3 months)	BALANCE	STATUS
																					Poles and fixtures have been purchased. Project for installation
																					of conduit and foundations approved by Council on 2/27/20.
52	PUBLIC WORKS CONT REUS STREET LIGHTING	290,124	176,770	102,560						290,124										10,794	Work commenced 45 days of 90 days.
																					Upgrading City Hall Lighting & Plumbing - Projected for mid-
53	ENERGY CONSERVATION & EFFICIENCY IMPROVEMENTS	1,770,000									235,000	235,000	225,000	215,000	215,000	215,000	215,000	215,000		1,770,000	April 2021
																					3 phases of ADA Improvements (sidewalk repair); will be going
54	CITY-WIDE ADA IMPROVEMENTS	550,000								150,000	50,000	50,000	50,000	50,000	50,000	50,000	50,000	50,000			out for bid FY 21
55	DEPT. SUB-TOTAL	19,377,877	514,435	448,560	0	0	0	3,257,640	523,489	7,236,748	1,285,000	1,085,000	1,075,000	1,765,000	1,565,000	565,000	565,000	455,000	0	14,633,753	
56	PARKS & REC ATHL FACILITIES & RESOURCE CTRS IMPROVEMENTS																				Construction In Drograms Estimate appains after Labor Day
57	BAYVIEW RESOURCE CENTER	8,250,000	1 000 005	2,323,481		86	350,875	712,157	3,241,611	3,945,271										E20 765	Construction In Progress - Estimate opening after Labor Day
31	DATVIEW RESOURCE CENTER	0,250,000	1,009,023	2,323,401		00	330,073	112,131	3,241,011	3,943,271										532,765	
																					Contractor to install additional parking in rear in the coming
58	BAYVIEW SENIOR CENTER	350,236	83,376	36,069					121,284	228,952										109,507	months. A Few change orders and invoices still outstanding.
																					Design phase for new pool house - Estimated Completion April
59	CECIL T. HUNTER SWIMMING POOL	923,660	11,830						11,830	911,830		00= 000				=0.000				852,040	
60 61	COBB CENTER	485,000 186,300	22,505						126,448	23,552 166,861		235,000				70,000			30,000		Current project complete - remaining FY 22, 26 and 29 projects
62	EAST PENSACOLA HEIGHTS EXCHANGE PARK	228,000	4,800						19,439	228,000											Design phase Design phase
02	LAUTINIOL I ANN	220,000								220,000										220,000	Restroom & flooring renovations - Estimated Complete
63	FRICKER CENTER	670,000						145,736		349,264	175,000									524 264	December 2020
64	GULL POINT RESOURCE CENTER	144,931						676	144,255	343,204	173,000										Complete
65	MALCOLM YONGE GYM	715,000						010	144,200	565,000	150,000										Project on hold until further direction
66	OSCEOLA MUNICIPAL GOLF COURSE	1,084,078					538,257	138,883		406,938	,										Going to Council May 14, 2020
67	ROGER SCOTT ATHLETIC COMPLEX	100,000										100,000								100,000	FY 2022 Project
68	ROGER SCOTT COMPLEX SWIMMING POOL	100,000								100,000										100,000	Restroom project commencing this fall
69	ROGER SCOTT TENNIS CENTER	1,200,000						28,025		1,171,975											Preparing plans for review
70	SANDERS BEACH-CORINNE JONES CENTER	1,225,000	49,499						39,690	1,110,310	75,000										Waiting for further direction re: Grotto Hall
71	THEOPHALIS MAY CENTER	385,000								200,000	185,000									385,000	Preparing project scope
																					Generator Complete. Windows, Intercom System and Flagpole
																					to be completed Summer 2020. Playground Purchase is a FY
72	VICKREY CENTER	658,500	77,014						14,379	444,121	200,000									567,107	2021 Project.
																					New parking lot design complete & in permitting. Out to bid in
73	WOODLAND HEIGHTS CENTER	335,000								135,000	200,000										March 2020
74 75	GENERAL ATHLETIC FACILITIES IMPROVEMENTS SUB-TOTAL	24,829 17,065,534	4 220 040	2,407,510		00	000 400	4 005 477	2 740 020	24,829 10,011,903	985,000	335,000	0	0	0	70,000	0	•	30,000		Ongoing - Addressing as needed
76	PARK IMPROVEMENTS	17,000,004	1,330,049	2,407,310	0	00	009,132	1,023,477	3,710,930	10,011,903	900,000	333,000	U	U	U	70,000	0	0	30,000	1,000,344	
77	ALABAMA SQUARE	100,000									100,000									100.000	FY 2021 Project
78	ARMSTRONG PARK	245,383							245,383		,										Complete
79	AVIATION PARK	40,684						40,684	.,												Complete
80	BAARS PARK	150,000											150,000								FY 2023 Project
81	BARTRAM PARK	50,000												50,000							FY 2024 Project
82	BAY BLUFFS PARK	200,000											200,000								FY 2023 Project
83 84	BAYCLIFF ESTATES PARK	25,000	40.700	0.070				404.040	44.500	05.000				200,000	25,000						FY 2025 Project FY 2020 portion complete
84 85	BAYVIEW PARK BELVEDERE PARK	372,300 35,000	16,703	8,376				134,818	11,500	25,982				200,000		35,000					FY 2026 Project
86	BILL GREGORY PARK	25,000								25,000						30,000				25,000	
87	BRYAN PARK	100,000								20,000							100,000				FY 2027 Project
88	CALLOWAY PARK	50,000	5,177	34,200						50,000							,1,110			,	New basketball court under construction
89	CAMELOT PARK	25,000																25,000		25,000	FY 2020 portion complete
90	CHIMNEY PARK	15,000								15,000											Funds set aside for future project with Scenic Hwy Foundation
91	CORDOVA SQUARE	25,000																	25,000		FY 2029 Project
92	CORINNE JONES PARK	94,687						94,687										05.000			Complete FY 2028 Project
93 94	DUNMIRE WOODS	25,000 40,000															40,000	25,000			FY 2028 Project FY 2027 Project
94	DUNWODY PARK	40,000															40,000			40,000	
05	DURANT (REV) PARK (FORMERLY BARCIA PARK)	52,775	52,125							52,775										GEO	Playground installation complete. Sidewalk, park signage, and fence in the works.
95 96	EAST PENSACOLA HEIGHTS	41,700	52,125	36,800						41,700											Complete
97	EAST FEINGAGGLATIEIGHTS EAST GATE PARK	35.000		50,000						71,100						35,000					FY 2026 Project
98	ESTRAMADURA SQUARE	25,000													25,000	30,000					FY 2025 Project
99	FAIRCHILD PARK	100,000											100,000							100,000	FY 2023 Project
100	FERDINAND PLAZA	100,000														100,000					FY 2026 Project
101	GRANADA SUBDIVISION PARK	15,000											15,000							15,000	FY 2023 Project

													FISCAL YE	ARS								
			REVISED PROJECT	11 YEAR EXP	11 YEAR ENC	ACTUAL 2015	ACTUAL 2016	ACTUAL 2017	ACTUAL 2018	ACTUAL 2019	BUDGETED 2020	PROJECTED 2021	PROJECTED 2022	PROJECTED 2023	PROJECTED 2024	PROJECTED 2025	PROJECTED 2026	PROJECTED 2027	PROJECTED 2028	PROJECTED 2029	PROJECT	PROJEC I
	DEPARTMENT	PROJECT NAME	ESTIMATE	03/31/20	03/31/20	2015	2016	2017	2018	2019	2020	2021	2022	2023	2024	2023	2020	2027	2028	(3 months)	BALANCE	SIAIUS
																				,		Parking Lot permitting in process. Development of Bids next
																						step. Basketball court removed for parking lot. New basketball
102	PARKS & REC CONT.	HIGHLAND TERRACE PARK	100,000	11,541						11,250	88,750											court going in at Calloway Park.
103		HITZMAN PARK	301,758							301,758		450.000										Complete
104 105		HOLICE T. WILLIAMS PARK JIM ALLEN PARK	150,000 50,000									150,000							50,000			FY 2021 Project FY 2028 Project
100		JIM ALLEN PARK	30,000																50,000		50,000	Park Renovations, new playground installed. Other features
106		KIWANIS PARK	65,948	15,948							15,948	50,000									50 000	coming Summer 2020.
107		LAMANCHA SQUARE	25,000	10,040							10,040	30,000			25,000							FY 2024 Project
108		LAVALLET PARK	35,000												.,	35,000						FY 2025 Project
																						New playground installed. Press box, T-ball field & splash pad
109		LEGION FIELD	1,230,000	72,296	23,744				112,381	338,966	778,653											construction to begin in May 2020
110		LONG HOLLOW PARK	50,000											50,000							50,000	FY 2023 Project
																						Project expected to be \$900,000. Initiating small parts as this
111		MAGEE FIELD	100,000	4,195	12,965						100,000											budget allows, however more funding will be needed.
112		MALLORY HEIGHTS PARK #1 (ROTHSCHILD)	100,000										100,000									FY 2022 Project
113		MALLORY HEIGHTS PARK #3 (SCENIC)	50,000						444.470	0.700						50,000					50,000	FY 2024 Project
114 115		MARITIME PARK MATTHEWS (REV) PARK	117,878 150,000						114,170	3,708					150,000						150,000	Complete FY 2024 Project
116		MIRAFLORES PARK	33,796	33,796							33,796				130,000							Complete
117		MIRALLA PARK	30,000	33,730							33,730									30,000		FY 2029 Project
118		MORRIS COURT PARK	454,664	2,419					29,496	372,749	2,419						50,000			20,000		FY 2026 Project
119		OPERTO SQUARE	100,000									100,000									100,000	FY 2021 Project
120		PARKER CIRCLE PARK	100,883	6,715						94,168	6,715										0	
121		PLAZA DE LUNA	217,000						404.450	0.000	50,000							167,000	400.000			Researching filtration system for splash pad
122 123		SANDERS BEACH PARK SEVILLE SQUARE	299,833 50,000						104,456	95,377						50,000			100,000			FY 2028 Project FY 2025 Project
123		SEVILLE SQUARE	50,000													50,000					50,000	Design as part of the Hollice T. Williams master plan with the
124		SKATEBOARD PARK	575,000								575,000										575,000	County.
125		SOCCER COMPLEX (FORMERLY MALLORY HGTS #2)	2,472,557	287,277	18,935				10,311	595,700	1,866,546											Demo complete; construction bids too high to re-bid
126		SPRINGDALE PARK	99,200	94,192	10,333				10,511	333,700	99,200											Complete
127		TIERRE VERDE PARK	36,975	36,775							36,975											Complete
128		TIPPIN PARK	200,000										200,000									FY 2022 Project
129		TOLEDO SQUARE	25,000																	25,000	25,000	FY 2029 Project
																						In Design Phase - Expect Bid Documents and Corp of
130 131		WAYSIDE EAST SEAWALL REFURBISHMENT WOODCLIFF PARK	1,600,000 85.000	25,591	99,953					49,956	1,550,044								85,000			Engineers permits by mid to late Summer 2020 FY 2028 Project
132		ZAMORA SQUARE	30,000															30.000	85,000			FY 2027 Project
133		GENERAL PARK IMPROVEMENTS	279,588								4,588	35,000	35,000	35,000	30,000	30,000	30,000	30,000	30,000	20,000		Ongoing - Addressing as needed
134		PARK SIDEWALK IMPROVEMENTS	272,710								27,710	30,000	30,000	30,000	30,000	25,000	25,000	25,000	25,000	25,000		Ongoing - Addressing as needed
135		SUB-TOTAL	11,475,319		234,973		_	•		2,120,515	5,446,801	465,000	365,000	580,000	485,000	240,000	275,000		340,000	125,000	7,814,078	
136		DEPT. SUB-TOTAL	28,540,853	2,002,799	2,642,483	0	86	889,132	1,666,480	5,839,451			700,000	580,000	485,000		345,000		340,000	155,000	15,500,422	
137 138	CAPITAL EQUIPMENT LEGAL	REPLACE COPIER	6,435,981 6,956							6,956	35,981	800,000	800,000	800,000	800,000	800,000	800,000	800,000	800,000		6,435,981	Complete
139	LEGAL	DEPT. SUB-TOTAL	6,956	0	0	0	0	0	0	6,956		0	0	0	0	0	0	0	0	0	0	Complete
140	PARKS & REC	REPLACE 02 FORD CREW CAB PICKUP TRUCK - UNIT #519	25,642	Ü	·		Ü	Ü	25,642	0,000		·	U	Ü		U		v	U		0	Complete
141		REPLACE 03 CREW CAB PICKUP - UNIT #544-03	26,357						26,357													Complete
142		REPLACE 08 FORD ESCAPE - UNIT #515-08	24,657						24,657												-	Complete
143		FERTILIZER SPREADER	6,705	40.0						6,705	10.5											Complete
144		ZERO TURN MOWER	22,957	16,958	1				5,999 45,086		16,958											Complete Complete
145																						Complete
145		OSC-REPLACE PULL BEHIND ROUGH MOWER	45,086																		0	Complete
146		OSC-REPLACE PULL BEHIND ROUGH MOWER ADMIN COPIER	45,086 8,210						8,210	80.196											0	Complete Complete
146 147 148		OSC-REPLACE PULL BEHIND ROUGH MOWER	45,086							80,196 24,340											0	Complete Complete Complete
146 147 148 149		OSC-REPLACE PULL BEHIND ROUGH MOWER ADMIN COPIER REPLACE 07 FORD 650 TRASH PACKER - UNIT #537-07 REPLACE 97 FORD F150 PICKUP - UNIT #557-97 PARKS GARBAGE TRUCK	45,086 8,210 80,196 24,340 80,196																		0 0 0	Complete Complete Complete
146 147 148 149 150		OSC-REPLACE PULL BEHIND ROUGH MOWER ADMIN COPIER REPLACE 07 FORD 650 TRASH PACKER - UNIT #537-07 REPLACE 97 FORD F150 PICKUP - UNIT #557-97 PARKS GARBAGE TRUCK REPLACE 02 FORD CREW CAB WIDUMP HOIST - UNIT #517-02	45,086 8,210 80,196 24,340 80,196 27,088							24,340 80,196 27,088											0 0 0 0	Complete Complete Complete Complete
146 147 148 149 150 151		OSC-REPLACE PULL BEHIND ROUGH MOWER ADMIN COPIER REPLACE 07 FORD 650 TRASH PACKER - UNIT #537-07 REPLACE 97 FORD F150 PICKUP - UNIT #557-97 PARKS GARBAGE TRUCK REPLACE 02 FORD CREW CAB WIDUMP HOIST - UNIT #517-02 REPLACE 99 DODGE PICKUP - UNIT #524-99	45,086 8,210 80,196 24,340 80,196 27,088 24,340							24,340 80,196 27,088 24,340											0 0 0 0 0	Complete Complete Complete Complete Complete Complete
146 147 148 149 150 151		OSC-REPLACE PULL BEHIND ROUGH MOWER ADMIN COPIER REPLACE 07 FORD 650 TRASH PACKER - UNIT #537-07 REPLACE 97 FORD F150 PICKUP - UNIT #557-97 PARKS GARBAGE TRUCK REPLACE 02 FORD CREW CAB W/DUMP HOIST - UNIT #517-02 REPLACE 03 FORD 34 TON PICKUP - UNIT #524-99 REPLACE 03 FORD 34 TON PICKUP - UNIT #543-03	45,086 8,210 80,196 24,340 80,196 27,088 24,340 27,088							24,340 80,196 27,088 24,340 27,088											0 0 0 0 0 0	Complete Complete Complete Complete Complete Complete Complete
146 147 148 149 150 151 152 153		OSC-REPLACE PULL BEHIND ROUGH MOWER ADMIN COPIER REPLACE 07 FORD 650 TRASH PACKER - UNIT #537-07 REPLACE 97 FORD F150 PICKUP - UNIT #557-97 PARKS GARBAGE TRUCK REPLACE 02 FORD CREW CAB W/DUMP HOIST - UNIT #517-02 REPLACE 03 FORD 3/4 TON PICKUP - UNIT #543-03 REPLACE 94 FORD PICKUP W/DUMP BODY - UNIT #543-97	45,086 8,210 80,196 24,340 80,196 27,088 24,340 27,088 27,088							24,340 80,196 27,088 24,340 27,088 27,088											0 0 0 0 0 0 0 0	Complete Complete Complete Complete Complete Complete
146 147 148 149 150 151 152 153 154		OSC-REPLACE PULL BEHIND ROUGH MOWER ADMIN COPIER REPLACE 07 FORD 650 TRASH PACKER - UNIT #537-07 REPLACE 97 FORD F150 PICKUP - UNIT #557-97 PARKS GARBAGE TRUCK REPLACE 02 FORD CREW CAB W/DUMP HOIST - UNIT #517-02 REPLACE 03 FORD 34 TON PICKUP - UNIT #524-99 REPLACE 03 FORD 34 TON PICKUP - UNIT #543-03	45,086 8,210 80,196 24,340 80,196 27,088 24,340 27,088 27,088 8,545	17.544						24,340 80,196 27,088 24,340 27,088	17.545										0 0 0 0 0 0 0 0 0	Complete
146 147 148 149 150 151 152 153		OSC-REPLACE PULL BEHIND ROUGH MOWER ADMIN COPIER REPLACE 07 FORD 650 TRASH PACKER - UNIT #537-07 REPLACE 97 FORD F150 PICKUP - UNIT #557-97 PARKS GARBAGE TRUCK REPLACE 02 FORD CREW CAB WIDUMP HOIST - UNIT #517-02 REPLACE 99 DODGE PICKUP - UNIT #524-99 REPLACE 03 FORD 3/4 TON PICKUP - UNIT #543-03 REPLACE 94 FORD PICKUP WIDUMP BODY - UNIT #554-97 REPLACE JOHN DEERE UTILITY VEHICLE	45,086 8,210 80,196 24,340 80,196 27,088 24,340 27,088 27,088	17,544 25,695						24,340 80,196 27,088 24,340 27,088 27,088	17,545 25,695										0 0 0 0 0 0 0 0 0 0 0	Complete

ISCA		

	REVISED 11 YEAR 11 YEAR ACTUAL ACTUAL ACTUAL ACTUAL ACTUAL BUDGETED PROJECTED PROJECTE														PROJECTED							
			PROJECT	EXP	ENC	2015	2016	2017	2018	2019	2020	2021	2022	2023	2024	2025	2026	2027	2028	2029	PROJECT	PROJEC I
	DEPARTMENT	PROJECT NAME	ESTIMATE	03/31/20	03/31/20															(3 months)	BALANCE	SIAIUS
158	PARKS & REC CONT.	REPLACE PARKS STUMP GRINDER	58,620	58,620							58,620										() Complete
159		REPLACE 95 INTERNATIONAL HOOD LIFT TRUCK - UNIT #573	92,236		92,236						92,236										C	Complete
160		NEW TREE CREW BUCKET TRUCK	150,000								150,000										150,000	Garage is in process of purchasing
161		REPLACE TORO INFIELD SAND PRO MODEL 3040	18,000								18,000										18,000	PO being issued
162		REPLACE BALL CREW TRACTOR - UNIT #583	35,655	35,654							35,655										1	1 Complete
163		OSC-REPLACE RAIN BIRD PUMP STATION	139,767								139,767										139,767	7 Bids out
164		OSC-REPLACE RANGE PICKER MACHINE	5,144	5,144							5,144										() Complete
165		OSC-REPLACE RAIN SHELTER	10,000		9,450						10,000											PO issued
166		DEPT. SUB-TOTAL	1,022,237	159,615	101,686	0	0	0	135,951	316,666	569,620	0	0	0	0	0	0	0	0	0	308,319	
167	PUBLIC WORKS	UPGRADE HVAC CONTROLS FOR FSC	42,900						42,900												(Complete
168		UPGRADE HVAC CONTROLS FOR CITY HALL	204,225						204,225												() Complete
169		REPLACE 03 FORD F350 UTILITY TRUCK - UNIT #776-03	33,445						33,445												C) Complete
170		REPLACE 05 FORD F350 TRUCK - UNIT #115-05	38,635							38,635											C) Complete
171		REPLACE 98 INT'L DUMP TRUCK - UNIT #156-98	126,291							126,291											C) Complete
172		REPLACE 00 CAT LOADER - UNIT #180-00	121,252							121,252											C) Complete
173		REPLACE 05 FORD F150 - UNIT #503	44,445	4,805						39,640	4,805										C) Complete
174		NEW HOT WATER PRESSURE WASHER	5,474							5,474											C) Complete
175		REPLACE 09 FOR ESCAPE - UNIT #500-09	19,160							19,160											C	Complete
176		NEW JOHN DEER UTILITY TRACTOR	35,339	34,032							35,339										1,307	7 Complete
																						Obtaining quotes for controllers, switches & radios. Estimated
177		TRAFFIC SIGNAL COMMUNICATION DEVICE	50,000								50,000										50,000	start date mid-May 2020
178		REPLACE 08 FORD PICKUP TRUCK - UNIT #504-08	50,000	37,256	3,733						50,000											1 Complete
179		SWEEP CRASH ATTENUATOR	27,000	11,200	0,700						27,000											Complete
180		DEPT. SUB-TOTAL	798,166	76,093	3,733	0	0	0	280.570	350,452	167.144	0	0	0	0	0	0	0	0	0	87,318	3
181	TOTAL CAPITAL EQUIPM	IENT	8,263,340			0	0	0	416,521	674,074	772,745	800,000	800,000	800,000	800,000	800,000	800,000	800,000	800,000	0	6,831,618	
182	TOTAL PROJECT ALLOC	ATIONS	82,110,791	3,176,916	5,194,124	2,314,588	4,162,508	1,237,918	8,465,231	9,767,216	26,113,967	5,574,800	3,689,800	4,027,300	4,622,300	3,668,000	2,773,000	2,820,000	2,658,000	155,000	47,792,290	J.